# BRUHAT BANGALORE MAHANAGARA PALIKE
## COMPLETION REPORT

| | | | |
|---|---|---|---|
| 1 | Name of Work | : | **Name of Work: Improvements of Ravindranagar School in Ward No 13 Shettyhalli Sub Division** |
| 2 | Sanctioned Estimate Amount | : | 50.00 lakhs |
| 3 | Head of Account | : | P 1771 |
| 4 | Administrative Approval | : | EE/DD/AS/98/2019-20, Date:17/06/2019 |
| 5 | Jobe Code | : | 013-20-000008 |
| 6 | Technical Sanction | : | CE/DZ/TS/118/2018-19, Dated.02/02/2019 |
| 7 | Approval to Tender | : | |
| | a) Employer | | Commissioner<br>Bruhat Bangalore Mahanagara Palike,<br>NR Square, Bangalore |
| | d) Name of the Agency | : | **B J Kumara** |
| | e) Agreement No./Date/ Amount | : | EE/DD/WO/461/2019-20. Dated 13/12/2019 |
| | f) Tender Premium | : | +4.54 |
| 8 | Work Order No. | : | EE/DD/WO/461/2019-20. Dated 13/12/2019 |
| 9 | Date of Commencement | : | 15.05.2020 |
| 10 | Scheduled Date of Completion | : | 12-06-2020 |
| 11 | Time Extension if any | : | |
| 12 | Actual Date of Completion | : | 19.11.2020 |
| 13 | Delay in Execution of Work | : | ------- |
| 14 | Amount as per Sanctioned Estimate | : | 50.00 Lahks |
| | b) Amount as per Tender/Agreement | : | Rs-4689710=00 |
| | c) Amount of Work Slip | : | — |
| | d) Amount of EIRL | : | -------- |
| | e)Amount as per Actual Expenditure | : | Rs 4654804=00 |
| | f) Excess / Savings over Sanctioned Estimate | : | ------- |
| | g)Excess/Savings over Tendered Amount | : | |
| 15 | Name of the Officials in Charge of Work | | |
| | a) Asst. Engineer / Junior Engineer | | Venkateshappa |
| | b) Asst. Executive Engineer | | Nageshwa murthy |
| | c) Executive Engineer | | |

***The work is completed on*** ***with Defect liability period/Maintenance period from to***

***Certificate:-***

***a)*** *Certified that the above work has been completed within the stipulated time noted in entrustment order.*

***b)*** *Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

**Asst.Engineer**
**Ward No 13**
**Shettyhalli, Sub -Division**

**Asst. Executive Engineer**
**Shettyhalli Sub- Dasarahalli**
**BBMP**

**Executive Engineer**
**Dasarahalli Zone**
**BBMP**

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.